



4/5/2017 SUSD Facilities Update

1. CEC Portable Installation Proposed Schedule Summer Sprint:

- DSA Approval: 4/7/2017
- In-plant Inspection: TBD
- June 9th: Mobilization & Site Preparation
- June 21st: Portable Installation & Electrical Connection
- June 22nd: Ramp Installation
- June 23rd: Demobilization

2. Emergency Repair Program 2017 Summer Sprint:

- Proposed Schedule Phase 1 Projects:
 - MOT, Gabilan
 - Engineering Plans Completed
 - Bid Contacts 4/6/17
 - Bid Walks 4/12/17
 - Bids Due 4/19/17
 - Bid Results 4/20/17
 - BACSC Meeting 4/26/17
 - Board Approval 5/10/17
 - NTP 6/10/17
 - Project Completion 8/4/17
- Proposed Schedule Phase 2 Projects:
 - San Vicente, Ledesma, High School
 - Engineering Plans 4/14/17
 - Bid Contacts 4/17/17
 - Bid Walks 4/25/17
 - Bids Due 5/4/17
 - Bid Results 5/4/17
 - **Special BACSC 5/5/17 or 5/8/17**
 - Board Approval 5/10/17
 - NTP 6/10/17
 - Project Completion 8/4/17

3. MSMS

➤ Three Week Look Ahead

- Dig foundations and Rebar (Bldg A and B)
- Poor Footings and Under Slab MEP (Bldg D)
- Existing Buildings 700, 900, and 1100 Under Design for MEP

4. Gabilan Administrative Building Summer Sprint

➤ Proposed Schedule

- DSA Compliance Review
- Renovation of Original Office for Staff Occupancy Summer
- Removal of Non-Compliant Building Summer/Fall

5. Phase 2 Solar (Based on CEC Financing Approval)

➤ Proposed Schedule

- OpTerra Contract Approval 4/12/17
- Design Developments 4/13/17 – 7/13/17
- Site Installation Schedules 7/14/17