

Soledad Unified School District

SOLEDAD HIGH SCHOOL SOLAR PROJECT UPDATE

January 18, 2017 Board Meeting

C. John Dominguez – School Site Solutions, Inc.

High School Solar Array Installation Newsflash!



High School Solar Array Installations



High School Solar Array Installations



High School Solar Array Installation



SOLEDAD HIGH SCHOOL SOLAR PROJECT UPDATE

- What we have accomplished up to date -
- Drill, set and poured 31 T structure pier foundation and erected T columns, beams and purlins
- Installed majority of PV panels on top of the structures ~ 70%

SOLEDAD HIGH SCHOOL SOLAR PROJECT UPDATE

- 3 week look ahead *—
- Install and complete module installation Tuesday 1/16/17
- Begin pot holing Monday 1/9/17 and directional boring for conduit from array to nearest existing 4" conduit Wednesday 1/11/17.
- Install inverters starting 1/9/17 and start pulling DC and AC wiring from PV panels to inverters and recombiners.

SOLEDAD HIGH SCHOOL SOLAR PROJECT UPDATE

- Estimated system interconnection to grid date 2/13/17 – 2/20/17 *
- Estimated PG&E permission to operate approval date 2/20/17 – 2/22/17 *
- *The schedule subject to change based on rain continuing through the next few months.

SOLEDAD HIGH SCHOOL SOLAR PROJECT UPDATE

- QUESTIONS?